

WEEKLY CONSTRUCTION REPORT

Project: SJEC HVAC Upgrade

1623 Carmel Rd,
Charlotte NC, 28226

Week Ending: 9/21/24

Distribution List:

St. John's Episcopal Church: David Dwyer, Jeff Cummins, John Horn, Peter Floyd

SC Hondros & Associates: Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray

This Week:

- Began chimney removal.
- Ductwork installation continues.
- Removing ductwork and piping on the 2nd floor.
- Electrical conduit and wire installation on the 2nd floor.
- Pew removal.

Inspections:

- Plumber confirmed that the condensate drains don't connect to the main drain line and can be capped and abandoned as they are.

Next Week:

- Continue chimney demolition.
- Coordinated chimney penetration repairs.
- Continue ductwork and piping installation.

Schedule and Milestone Updates:


- Steel delivery 9/30. Installation 10/1.
- Curbs and VRF units should deliver next week.



Chimney removal



Chimney removal



WEEKLY CONSTRUCTION REPORT

Project: SJEC HVAC Upgrade
1623 Carmel Rd,
Charlotte NC, 28226

Week Ending: 9/21/24

Distribution List:

St. John's Episcopal Church: David Dwyer, Jeff Cummins, John Horn

SC Hondros & Associates: Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray



Chimney demo continued



Chimney demo inside Nave



Ductwork installation



Pews disassembled and removed from the Nave