

WEEKLY CONSTRUCTION REPORT

Project: SJEC HVAC Upgrade

1623 Carmel Rd,
Charlotte NC, 28226

Week Ending: 10/5/24

Distribution List:

St. John's Episcopal Church: David Dwyer, Jeff Cummins, John Horn, Peter Floyd

SC Hondros & Associates: Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray

This Week:

- Roofing replaced at chimney demolition.
- Refrigerant valve control boxes installed.
- Ceiling mounted VRF units installed.
- SJEC Painters removed popcorn ceiling and painted in multiple locations.

Inspections:

- Domestic water will be rerouted away from the new power panels so that they will pass inspection. Shutdown date to be coordinated with the church.

Next Week:

- Complete concrete pour at chimney penetration.
- Continue ductwork installation.
- Continue refrigerant piping installation.
- Begin masonry and drywall repairs.

Schedule and Milestone Updates:


- Power shutdown rescheduled for November
- Interstate will coordinate with Duke for the power shutdown.



Valve control box for refridgerant.



Ceiling mounted VRF unit installed.



WEEKLY CONSTRUCTION REPORT

Project: SJEC HVAC Upgrade
1623 Carmel Rd,
Charlotte NC, 28226

Week Ending: 10/5/24

Distribution List:

St. John's Episcopal Church: David Dwyer, Jeff Cummins, John Horn

SC Hondros & Associates: Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray



Chimney penetration repaired



Return register cut under choir loft stairs



Sheathing chimney penetration repair



Preschool window replaced