

WEEKLY CONSTRUCTION REPORT

Project: SJEC HVAC Upgrade
1623 Carmel Rd,
Charlotte NC, 28226

Week Ending: 8/17/24

Distribution List:

St. John's Episcopal Church: David Dwyer, Jeff Cummins, John Horn

SC Hondros & Associates: Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray

This Week:

- Ceiling removed in Mechanical Room 3.
- Continue with ductwork and piping removal.
- Installed temporary HVAC units in Tilson Hall.
- Electricians have begun pulling wire on the 2nd floor.
- Saafety railing installed around courtyard.

Inspections:

- Pre-construction meeting with the city will be scheduled when the Structural Engineer is available.

Next Week:

- Continue ductwork and chiller pipe demolition.
- Continue with electrical installation.

Schedule and Milestone Updates:


- Slate flooring has been approved by the Structural Engineer in the Nave for fixed Pews. Structural Engineer will not allow the flex seating near the Altar.



Temporary door installed at Rector's Gallerys



Mechanical Room 3 ceiling removed.



WEEKLY CONSTRUCTION REPORT

Project: SJEC HVAC Upgrade
1623 Carmel Rd,
Charlotte NC, 28226

Week Ending: 8/17/24

Distribution List:

St. John's Episcopal Church: David Dwyer, Jeff Cummins, John Horn

SC Hondros & Associates: Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray



Fabric and Slate floor grout color selection



Pulling wire for new units



VRF unit will not fit in the proposed location. New location proposed in the attic space



FCUs removed on the 1st floor.