

WEEKLY CONSTRUCTION REPORT

Project: SJEC HVAC Upgrade
1623 Carmel Rd,
Charlotte NC, 28226

Week Ending: 10/12/24

Distribution List:

St. John's Episcopal Church: David Dwyer, Jeff Cummins, John Horn, Peter Floyd

SC Hondros & Associates: Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray

This Week:

- Refrigerant valve control boxes installed.
- Ceiling mounted VRF units installed.
- SJEC painter installed drywall at the Narthex
- Electrical conduit relocation.
- Completed concrete pour at the chimney penetration.

Inspections:

- Domestic water will be rerouted away from the new power panels so that they will pass inspection. Shutdown date to be coordinated with the church.

Next Week:

- Complete concrete pour at chimney penetration.
- Continue ductwork installation.
- Continue refrigerant piping installation.
- Begin masonry and drywall repairs.

Schedule and Milestone Updates:


- Power shutdown rescheduled for November 8th
- Interstate will coordinate with Duke for the power shutdown.



Concrete poured at chimney penetration



Concrete finished at chimney penetration



WEEKLY CONSTRUCTION REPORT

Project: SJEC HVAC Upgrade
1623 Carmel Rd,
Charlotte NC, 28226

Week Ending: 10/12/24

Distribution List:

St. John's Episcopal Church: David Dwyer, Jeff Cummins, John Horn

SC Hondros & Associates: Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray



FCU removed in back hallway by the Alter



Drywall installed at the Narthex



New VRF unit installed in classrooms



Storage room 125 mechanical demolition