

## WEEKLY CONSTRUCTION REPORT

**Project: SJEC HVAC Upgrade**  
1623 Carmel Rd,  
Charlotte NC, 28226

**Week Ending: 9/28/24**

### Distribution List:

**St. John's Episcopal Church:** David Dwyer, Jeff Cummins, John Horn, Peter Floyd

**SC Hondros & Associates:** Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray

### This Week:

- Chimney stack removed completely.
- Mechanical started gas piping.
- Continued ductwork installation.
- Plumbers removed condensate piping on the 2nd floor.
- Began to form up floor penetration for concrete

### Inspections:

- Domestic water will be rerouted away from the new power panels so that they will pass inspection.

### Next Week:

- GSM will patch the roof at the former chimney penetration.
- Steel reinforcement will be delivered on site.
- Complete concrete pour at chimney penetration.

### Schedule and Milestone Updates:


- Power shutdown canceled due to Hurricane Helene moving in.
- Interstate will coordinate the reschedule date.



Concrete formwork and rebar.



Post support for concrete forms



## WEEKLY CONSTRUCTION REPORT

**Project: SJEC HVAC Upgrade**  
1623 Carmel Rd,  
Charlotte NC, 28226

**Week Ending: 9/28/24**

**Distribution List:**

**St. John's Episcopal Church:** David Dwyer, Jeff Cummins, John Horn

**SC Hondros & Associates:** Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray



Altar protection in progress



Chimney removal



Ductwork installation



Chimney penetration roof protection